EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to draains at B sector and surrounding area in ward no:05 Yelahanka New Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.25.00 lakhs
4	Name of Contractor	Sri B R Mohan
5	Agreement no	BBMP/EE/YNK.D/EPMT-12/W.O/109/2022-23, dt:02-02-2023
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-12/W.O/113/2022-23, dt:9-2-2023
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	25-11-2023
9	Date of receipt of application in the Sub Division office	15-11-2023
10	Extension granted if any	
	I	Yes
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	Yes
13	Work carries out during 2nd extension	—
14	Time now applied for	230 days

15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of remaining work	NO
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Rs 25/- per day penalty may be imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64